

Branch Bond Program Update Schedule

November 2011

The **North Branch** library is currently under construction and the work should be completed by the end of March 2012. The Library is on schedule to re-open in April / May 2012.

The **Claremont Branch** is currently under construction. Work is not going as quickly as anticipated and is unlikely to be completed before the end of March 2012. With that delay we expect that the branch re-opening will not occur before April /May 2012. The library will continue to work with the contractor to try and mitigate delays and improve the schedule.

The **South** and **West Branch** projects will begin construction before mid-2012. Construction bids for the South Branch should be opened in January 2012 and the bids for the West branch should follow the South opening within a few weeks. The temporary closure date for these two locations will occur in 2012 but no date has been set.

The **BranchVan** continues to serve the North and Claremont branch neighborhoods.



Shaping the Future of Your Neighborhood Library
Update